



Contractor: DEGROOT INC

CONTRACT AMOUNT: \$201,178.18  
 Change Order #1-Final: (\$9,653.01)  
 Total: \$191,525.17

CONTRACT DATE: April 19, 2021  
 COMPLETION DATE: October 1, 2021

ITEM NO.	ITEM DESCRIPTION	UNIT	BID QUANTITIES	UNIT PRICE	QUANTITY PREVIOUS COMPLETED	COST WORK PREVIOUS COMPLETED	QUANTITY COMPLETED TO DATE	COST WORK COMPLETED TO DATE	% OF WORK COMPLETED TO DATE	QUANTITY DIFFERENCE	COST WORK DIFFERENCE
N. 18th Street (Sanitary Manhole)											
1.	Mobilization	LS	1	\$1,010.00	1.0	\$1,010.00	1 *	\$1,010.00	100%	0	\$0.00
2.	Traffic Control	LS	1	\$1,587.93	1.0	\$1,587.93	1 *	\$1,587.93	100%	0	\$0.00
3.	Reconstruct Offset Manhole	LS	1	\$12,557.94	1.0	\$12,557.94	1 *	\$12,557.94	100%	0	\$0.00
4.	Furnish & Install Type "J" Casting (R-1550-A, w/T gasket), sanitary	EA	1	\$404.00	0.0	\$0.00	0 *	\$0.00	0%	0	\$0.00
5.	Furnish & Install Trench Backfill	TON	22	\$15.15	67.360	\$1,020.50	67.36 *	\$1,020.50	306%	0	\$0.00
6.	Furnish & Install Silt Fence	LF	60	\$5.05	0.0	\$0.00	0 *	\$0.00	0%	0	\$0.00
7.	Sawing Existing Pavement (Asphalt)	LF	15.00	\$8.08	15.0	\$121.20	15.00 *	\$121.20	100%	0	\$0.00
8.	Temporary cold Mix Asphalt	SY	2	\$505.00	3.0	\$1,515.00	3 *	\$1,515.00	150%	0	\$0.00
9.	Gravel Shoulder	SY	2	\$50.50	0.0	\$0.00	0.00 *	\$0.00	0%	0	\$0.00
10.	3" Pulverized Topsoil	SY	200	\$5.56	0.0	\$0.00	0 *	\$0.00	0%	0	\$0.00
11.	Seed-Mixture No. 40, Fertilizer & Water	SY	200	\$4.04	0.0	\$0.00	0 *	\$0.00	0%	0	\$0.00
12.	Erosion Mat, Urban Class 1, Type A	SY	200	\$2.27	0.0	\$0.00	0 *	\$0.00	0%	0	\$0.00
SUB-TOTAL ITEMS 1-12						\$17,812.57		\$17,812.57			\$0.00

Lincoln Blvd (Storm Sewer)

13.	Mobilization	LS	1	\$2,626.00	1.0	\$2,626.00	1.00 *	\$2,626.00	100%	0	\$0.00
14.	Traffic Control	LS	1	\$3,535.00	1.0	\$3,535.00	1.00 *	\$3,535.00	100%	0	\$0.00
15.	Inlet Protection Type "D"	EA	7	\$146.45	3.0	\$439.35	3 *	\$439.35	43%	0	\$0.00
16.	Remove & Replace 24" Concrete Curb & Gutter, Type A	LF	23	\$47.72	23.0	\$1,097.56	23 *	\$1,097.56	100%	0	\$0.00
17.	Remove & Replace 30" Concrete Curb & Gutter, Type A	LF	114	\$31.82	111.0	\$3,532.02	111 *	\$3,532.02	97%	0	\$0.00
18.	Remove & Replace 7" Base Course Concrete	SY	178	\$79.08	179.0	\$14,155.32	179.00 *	\$14,155.32	101%	0	\$0.00
19.	8" Crushed Aggregate Base Course	SY	178	\$12.12	179.0	\$2,169.48	179 *	\$2,169.48	101%	0	\$0.00
20.	3/4" Epoxy Coated Tie Bars (Includes Drilling)	EA	88	\$10.61	53.0	\$562.33	53 *	\$562.33	60%	0	\$0.00
21.	2" HMA Pavement, Type 4LT 58-28S	SY	178	\$39.77	200.0	\$7,954.00	200 *	\$7,954.00	112%	0	\$0.00
22.	Tack Coat	GAL	8	\$4.04	0.0	\$0.00	0 *	\$0.00	0%	0	\$0.00
23.	Sawing Pavement, Full Depth	LF	120	\$3.03	220.0	\$666.60	220 *	\$666.60	183%	0	\$0.00



**No. 4-**  
**PAY REQUEST Final** CITY OF: Manitowoc WU 21-11

CONTRACTOR: **DEGROOT, INC.**

DATE: 10/29/2021

Job#21044

ITEM	DESCRIPTION	UNITS	UNIT PRICE	TOTAL PRICE	QTY PREV COMPL.	CST WK PREV COMPL.	QTY COMPL TO DATE	CST WK COMPL TO DATE	QTY DIFF	COST WORK DIFF
N 18TH - 1	MOBILIZATION - LS	1	\$ 1,010.00	\$ 1,010.00	1	\$ 1,010.00	1	\$ 1,010.00	0	\$ -
2	TRAFFIC CONTROL - LS	1	\$ 1,587.93	\$ 1,587.93	1	\$ 1,587.93	1	\$ 1,587.93	0	\$ -
3	RECONSTRUCT OFFSET MH - LS	1	\$ 12,557.94	\$ 12,557.94	1	\$ 12,557.94	1	\$ 12,557.94	0	\$ -
4	F&I TYPE J CASTING (R-1550-A W/T GASKET) SAN - EA	1	\$ 404.00	\$ 404.00	0	\$ -	0	\$ -	0	\$ -
5	F&I TRENCH BACKFILL - TON	22	\$ 15.15	\$ 333.30	67.36	\$ 1,020.50	67.36	\$ 1,020.50	0	\$ -
6	F&I SILT FENCE - LF	60	\$ 5.05	\$ 303.00	0	\$ -	0	\$ -	0	\$ -
7	SAWING EXISTING PAVE (ASPHALT) - LF	15	\$ 8.08	\$ 121.20	15	\$ 121.20	15	\$ 121.20	0	\$ -
8	TEMP COLD MIX ASPHALT - SY	2	\$ 505.00	\$ 1,010.00	3	\$ 1,515.00	3	\$ 1,515.00	0	\$ -
9	GRAVEL SHOULDER - SY	2	\$ 50.50	\$ 101.00	0	\$ -	0	\$ -	0	\$ -
10	3" PULVERIZED TOPSOIL - SY	200	\$ 5.56	\$ 1,112.00	0	\$ -	0	\$ -	0	\$ -
11	SEED-MIXTURE NO. 40, FERT & WATER - SY	200	\$ 4.04	\$ 808.00	0	\$ -	0	\$ -	0	\$ -
12	EROSION MAT, URBAN CLASS 1 TYPE A - SY	200	\$ 2.27	\$ 454.00	0	\$ -	0	\$ -	0	\$ -
LINCOLN - 13	MOBILIZATION - LS	1	\$ 2,626.00	\$ 2,626.00	1	\$ 2,626.00	1	\$ 2,626.00	0	\$ -
14	TRAFFIC CONTROL - LS	1	\$ 3,535.00	\$ 3,535.00	1	\$ 3,535.00	1	\$ 3,535.00	0	\$ -
15	INLET PROTECTION TYPE D - EA	7	\$ 146.45	\$ 1,025.15	3	\$ 439.35	3	\$ 439.35	0	\$ -
16	R&R 24" CONC C&G TYPE A - LF	23	\$ 47.72	\$ 1,097.56	23	\$ 1,097.56	23	\$ 1,097.56	0	\$ -
17	R&R 30" CONC C&G TYPE A - LF	114	\$ 31.82	\$ 3,627.48	111	\$ 3,532.02	111	\$ 3,532.02	0	\$ -
18	R&R 7" BASE COURSE CONC - SY	178	\$ 79.08	\$ 14,076.24	179	\$ 14,155.32	179	\$ 14,155.32	0	\$ -
19	8" CRAGG BASE COURSE - SY	178	\$ 12.12	\$ 2,157.36	179	\$ 2,169.48	179	\$ 2,169.48	0	\$ -
20	3/4" EPOXY COATED TIE BARS (INCL DRILLED) - EA	88	\$ 10.61	\$ 933.68	53	\$ 562.33	53	\$ 562.33	0	\$ -
21	2" HMA TYPE 4LT 58-28S - SY	178	\$ 39.77	\$ 7,079.06	200	\$ 7,954.00	200	\$ 7,954.00	0	\$ -
22	TACK COAT - GAL	8	\$ 4.04	\$ 32.32	0	\$ -	0	\$ -	0	\$ -
23	SAWING PAVE FULL DEPTH - LF	120	\$ 3.03	\$ 363.60	220	\$ 666.60	220	\$ 666.60	0	\$ -
24	6" CONC SIDEWALK (R&R) - SF	368	\$ 13.27	\$ 4,883.36	277	\$ 3,675.79	277	\$ 3,675.79	0	\$ -
25	DETECTABLE WARNING FIELDS - SF	16	\$ 31.82	\$ 509.12	16	\$ 509.12	16	\$ 509.12	0	\$ -

26	UTILITY LINE OPENING - EA	1	\$ 1,262.50	\$ 1,262.50	0	\$ -	0	\$ -	0	\$ -
27	REMOVE EXISTING STM SEW PIPE - LF	24	\$ 12.12	\$ 290.88	24	\$ 290.88	24	\$ 290.88	0	\$ -
28	REMOVING STM INLET - EA	1	\$ 353.50	\$ 353.50	1	\$ 353.50	1	\$ 353.50	0	\$ -
29	F&I 16" PVC PIPE (SDR-35) STM SEW - LF	499	\$ 64.28	\$ 32,075.72	503	\$ 32,332.84	503	\$ 32,332.84	0	\$ -
30	F&I STANDARD MH TYPE 1 STM - VF	5.13	\$ 503.83	\$ 2,584.65	5.07	\$ 2,554.42	5.07	\$ 2,554.42	0	\$ -
31	F&I TYPE 3 INLET (2'X3') - EA	5	\$ 1,338.73	\$ 6,693.65	5	\$ 6,693.65	5	\$ 6,693.65	0	\$ -
32	F&I TYPE J CASTING (R-1550-A) STM - EA	1	\$ 404.00	\$ 404.00	1	\$ 404.00	1	\$ 404.00	0	\$ -
33	F&I TYPE H CASTING (R-3067-R) DIAGONAL STM - EA	5	\$ 570.65	\$ 2,853.25	5	\$ 2,853.25	5	\$ 2,853.25	0	\$ -
34	F&I TRENCH BACKFILL - TON	27	\$ 18.18	\$ 490.86	0	\$ -	0	\$ -	0	\$ -
35	3" PULVERIZED TOPSOIL - SY	487	\$ 5.56	\$ 2,707.72	404	\$ 2,246.24	404	\$ 2,246.24	0	\$ -
36	SEED (#40) FERT, MULCH & WATER - SY	487	\$ 4.04	\$ 1,967.48	404	\$ 1,632.16	404	\$ 1,632.16	0	\$ -
37	EROSION MAT, URBAN CLASS 1 TYPE A - SY	487	\$ 2.27	\$ 1,105.49	404	\$ 917.08	404	\$ 917.08	0	\$ -
38	TELEWISE STM SEW - LF	469	\$ 2.02	\$ 947.38	472	\$ 953.44	472	\$ 953.44	0	\$ -
VIEBAHN										
-39	MOBILIZATION - LS	1	\$ 3,181.50	\$ 3,181.50	1	\$ 3,181.50	1	\$ 3,181.50	0	\$ -
40	TRAFFIC CONTROL - LS	1	\$ 2,525.00	\$ 2,525.00	1	\$ 2,525.00	1	\$ 2,525.00	0	\$ -
41	INLET PROTECTION (TYPE D) - EA	4	\$ 146.45	\$ 585.80	0	\$ -	0	\$ -	0	\$ -
42	FURN & RELAY 8" PVC PIPE (SDR-35) SAN - LF	373	\$ 51.43	\$ 19,183.39	373	\$ 19,183.39	373	\$ 19,183.39	0	\$ -
43	RECONNECT SAN BUILDING SEWER - EA	7	\$ 743.07	\$ 5,201.49	7	\$ 5,201.49	7	\$ 5,201.49	0	\$ -
4	F&I STANDARD MH TYPE 1 SAN - VF	8	\$ 425.27	\$ 3,402.16	7.75	\$ 3,295.84	7.75	\$ 3,295.84	0	\$ -
45	F&I TYPE J CASTING (R-1550-A W/T GASKET) SAN - EA	2	\$ 404.00	\$ 808.00	2	\$ 808.00	2	\$ 808.00	0	\$ -
46	REMOVING STM INLET - EA	1	\$ 252.50	\$ 252.50	1	\$ 252.50	1	\$ 252.50	0	\$ -
47	F&I TYPE 3 INLET (2'X3') - EA	1	\$ 1,515.00	\$ 1,515.00	1	\$ 1,515.00	1	\$ 1,515.00	0	\$ -
48	F&I INLET CASTING (R-3067) - EA	1	\$ 530.25	\$ 530.25	1	\$ 530.25	1	\$ 530.25	0	\$ -
49	F&I TRENCH BACKFILL - TON	1400	\$ 6.06	\$ 8,484.00	390.25	\$ 2,364.92	390.25	\$ 2,364.92	0	\$ -
50	SAWING EXISTING PAVE (ASPHALT) - LF	410	\$ 2.02	\$ 828.20	416	\$ 840.32	416	\$ 840.32	0	\$ -
51	SAWING EXISTING PAVE FULL DEPTH (CONC CURB & DRIVEWAY) - LF	72	\$ 3.03	\$ 218.16	38	\$ 115.14	38	\$ 115.14	0	\$ -
52	UNCLASSIFIED EXCAVATION (INCL CURB & ASPHALT) - CY	188	\$ 12.12	\$ 2,278.56	190	\$ 2,302.80	190	\$ 2,302.80	0	\$ -
53	8" CABC - SY	433	\$ 11.11	\$ 4,810.63	440	\$ 4,888.40	440	\$ 4,888.40	0	\$ -
54	3" HMA PAVE TYPE 4 LT 58-28S - TON	76	\$ 193.01	\$ 14,668.76	87.07	\$ 16,805.38	87.07	\$ 16,805.38	0	\$ -
55	NEW 30" CONC C&G TYPE D - LF	386	\$ 21.21	\$ 8,187.06	398	\$ 8,441.58	398	\$ 8,441.58	0	\$ -



56	3/4" EPOXY COATED TIE BARS (INCL DRILLING) - EA	4	\$ 10.61	\$ 42.44	3	\$ 31.83	3	\$ 31.83	0	\$ -
57	6" CONC DRIVEWAY R&R - SF	400	\$ 7.59	\$ 3,036.00	606	\$ 4,599.54	606	\$ 4,599.54	0	\$ -
58	3" PULVERIZED TOPSOIL - SY	537	\$ 5.30	\$ 2,846.10	400	\$ 2,120.00	400	\$ 2,120.00	0	\$ -
59	SOD, FERT & WATER - SY	537	\$ 4.03	\$ 2,164.11	400	\$ 1,612.00	400	\$ 1,612.00	0	\$ -
60	TELEVISION SAN SEW - LF	373	\$ 2.53	\$ 943.69	373	\$ 943.69	373	\$ 943.69	0	\$ -
				\$ -	0	\$ -	0	\$ -	0	\$ -
				\$ -	0	\$ -	0	\$ -	0	\$ -
				\$ -	0	\$ -	0	\$ -	0	\$ -
				\$ -	0	\$ -	0	\$ -	0	\$ -

TOTAL COMPLETED TO DATE	\$	191,525.17
LESS RETAINAGE(2.5% CONTRACT \$)	0.0%	\$ -
TOTAL PAYMENT DUE TO DATE	\$	191,525.17
LESS PREVIOUS REQUEST	\$	186,495.72
TOTAL PAYMENT DUE THIS REQUEST	\$	5,029.45



CONSENT OF SURETY TO FINAL PAYMENT

To (Owner and/or Obligee): City of Manitowoc  
Address: 800 Quay Street  
City/ State/ Zip: Manitowoc, WI 54220-4543

In reference to Project: 2021 Sanitary & Storm Sewer Construction - Project #WU-21-22

Bond #S023717

Contractor: De Groot, Inc.

Owner: City of Manitowoc

Employers Mutual Casualty Company, as Surety, for the contractor on the above described project, hereby approves of final payment to the contractor, and agrees that final payment to the contractor shall not relieve the Surety of any of its obligations as set forth in the above bond.

In witness whereof, this 6th day of December, 2021.

Seal:

Attest: *Susan C. Rickwood*

Employers Mutual Casualty Company  
Surety

By: *Sherry L. Hendricks*  
Sherry L. Hendricks Attorney-in-Fact

**FINAL PAYMENT LIEN WAIVER**

KNOW ALL MEN BY THESE PRESENTS that

WHEREAS, the undersigned De Groot, Inc.

as General Contractor, entered into a Contract with the City of Manitowoc for the complete construction of Manitowoc WU 21-11 Sanitary and Storm Sewer Construction

\_\_\_\_\_, and

WHEREAS, the undersigned has completed 100% of construction under the terms of the construction agreement,

NOW THEREFORE in consideration of final payment by the City of Manitowoc to the undersigned De Groot, Inc. the undersigned hereby waives and releases any and all liens, claims or rights to file any lien or liens to the extent of the payment above referred to against the City of Manitowoc, and

The undersigned further states that all wages, materials, social security taxes, withholding taxes, sales and use taxes, permits, sub-contractors and materialmen have been fully paid and discharged for all work performed; workmen's compensation and other insurance premiums and all taxes have been fully paid and discharged.


The undersigned further agrees to save harmless the City of Manitowoc from any matter or thing arising from the filing of claims or liens by any workman, sub-contractor or materialmen in connection with the work performed.

IN WITNESS WHEREOF, the General Contractor by its' authorized representative has caused this waiver to be signed.


This 1 day of Nov, 2021.

De Groot, Inc.

Contractor



Witness:



**SUBCONTRACTOR - FINAL PAYMENT LIEN WAIVER**

KNOWN ALL MEN BY THESE PRESENTS that

WHEREAS, the undersigned, **Vinton Construction Company**, as subcontractor, entered into a Contract with **De Groot, Inc.** for the complete construction of the Manitowoc WU-21-11 Sanitary and Storm Sewer Construction project in the City of Manitowoc, and

WHEREAS, the undersigned has completed 100% of construction under the terms of the construction agreement,

NOW THEREFORE in consideration of final payment by **De Groot, Inc.** to the undersigned, **Vinton Construction Company**, the undersigned hereby waives and releases any and all liens, claims or rights to file any lien or liens to the extent of the payment above referred to against **De Groot, Inc.**, and

The undersigned further states that all wages, materials, social security taxes, withholding taxes, sales and use taxes, permits, subcontractors and material men have been fully paid and discharged for all work performed; workmen's compensation and other insurance premiums and all taxes have been fully paid and discharged.

The undersigned further agrees to save harmless **De Groot, Inc.** from any matter or thing arising from the filing of claims or liens by any workman, sub-contractor or material men in connection with the work performed.

IN WITNESS WHEREOF, the subcontractor by its' authorized representative has caused this waiver to be signed.

This 19<sup>th</sup> day of NOVEMBER, 2021

BY: 

VINTON CONSTRUCTION COMPANY  
SUBCONTRACTOR

Witness: Joyce Corvulo



# FULL WAIVER OF CONSTRUCTION LIEN

§779.05, Wis. Stats.

Date: November 8, 2021

1. Claimant's Name: Northeast Asphalt Inc.  
Claimant's Address: 1524 Atkinson Drive, Green Bay, WI 54303
2. Property Improved by Contractor's Work :  
 Street address: City of Manitowoc 2021 Sanitary & Storm Sewer WU21-11 900 Quay Street, Manitowoc, WI 54220 (NEA616620)
3. Contractor's Work furnished at the request of:  
  
**DE GROOT, INC.**  
**4201 Champion Road**  
**Green Bay, WI 54311-9801**
4. Waiver of lien rights, contingent upon receipt of payment, is made for :  
 All past Work, including labor, services, material, plans or specifications performed or furnished at any time by the Contractor at the Property. This is a full waiver of all lien rights.
5. Title Companies, Lenders or others may require disclosure of the Contractor's subcontractors and material suppliers before disbursement of funds related to the Contractor's above-described Work. If so required, specify name(s) of Contractor's subcontractors and material suppliers furnishing any portion of the Work being waived:

CONTRACTOR NAME: NORTHEAST ASPHALT INC.

By: Jon Wurzer DR  
DocuSigned by:  
A08AF46657E7473...  
 (signature)

Authorized Agent's Name: Jon Wurzer  
(print name of person signing above)

Title: Agent

Address: 1524 Atkinson Drive, Green Bay, WI 54303

Telephone Number: 920-494-0543

NOTE: This waiver is dependent upon the actual receipt of payment. If the check issued is returned "NSF" or payment stopped, this waiver of lien is void.

§779.05 Waivers of Lien. Provides, in part "(1) Any document signed by a lien claimant or potential claimant and purporting to be a waiver of construction lien rights under this subchapter, is valid and binding as a waiver whether or not consideration was paid therefor and whether the document was signed before or after the labor or material was furnished or contracted for. Any ambiguity in such document shall be construed against the person signing it. Any waiver document shall be deemed to waive all lien rights of the signer for all labor, services, material, plans or specifications performed, furnished or procured, or to be performed, furnished or procured by the claimant at any time for the improvement to which the waiver relates, except to the extent that the document specifically and expressly limits the waiver to apply to a particular portion of such labor, services, material, plans or specifications. A lien claimant or potential lien claimant of whom a waiver is requested is entitled to refuse to furnish a waiver unless paid in full for the labor, services, material, plans or specifications to which the waiver relates. A waiver furnished is a waiver of lien rights only, and not of any contract rights of the claimant otherwise existing."

Contractor's failure to pay its subcontractors or material suppliers from monies received for its Work may result in civil or criminal liability under Wisconsin's theft by contractor statute, §779.02(5), Wis. Stats.

**FINAL PAYMENT LIEN WAIVER**

**KNOW ALL MEN BY THESE PRESENTS that**

**WHEREAS, the undersigned** \_\_\_\_\_

**as General Contractor, entered into a Contract with the City of Manitowoc for the complete construction of  
Manitowoc WU 21-11 Sanitary and Storm Sewer Construction**

\_\_\_\_\_, and

**WHEREAS, the undersigned has completed 100% of construction under the terms of the construction agreement,**

**NOW THEREFORE in consideration of final payment by the City of Manitowoc to the undersigned  
Great Lakes TV Sed Inc, the undersigned hereby waives and releases any and all  
liens, claims or rights to file any lien or liens to the extent of the payment above referred to against the City of  
Manitowoc, and**

**The undersigned further states that all wages, materials, social security taxes, withholding taxes, sales and use taxes, permits, sub-contractors and materialmen have been fully paid and discharged for all work performed; workmen's compensation and other insurance premiums and all taxes have been fully paid and discharged.**

**The undersigned further agrees to save harmless the City of Manitowoc from any matter or thing arising from the filing of claims or liens by any workman, sub-contractor or materialmen in connection with the work performed.**

**IN WITNESS WHEREOF, the General Contractor by its' authorized representative has caused this waiver to be signed.**

This 3<sup>rd</sup> day of November, 2021.

Great Lakes TV Sed Inc.  
Contractor

Witness: \_\_\_\_\_

\_\_\_\_\_

**FINAL PAYMENT LIEN WAIVER**

**KNOW ALL MEN BY THESE PRESENTS that**

**WHEREAS, the undersigned** Always **as**

**Subcontractor, entered into a Contract with the City of Manitowoc for the complete construction of  
Manitowoc 2021 Sanitary & Storm Sewer Construction**

\_\_\_\_\_, **and**

**WHEREAS, the undersigned has completed 100% of construction under the terms of the construction agreement,**

**NOW THEREFORE in consideration of final payment by the City of Manitowoc to the undersigned**  
ALWAYS **the undersigned hereby waives and releases any and all  
liens, claims or rights to file any lien or liens to the extent of the payment above referred to against the City of  
Manitowoc, and**

**The undersigned further states that all wages, materials, social security taxes, withholding taxes, sales and use taxes, permits, sub-contractors and materialmen have been fully paid and discharged for all work performed; workmen's compensation and other insurance premiums and all taxes have been fully paid and discharged.**

**The undersigned further agrees to save harmless the City of Manitowoc from any matter or thing arising from the filing of claims or liens by any workman, sub-contractor or materialmen in connection with the work performed.**

**IN WITNESS WHEREOF, the General Contractor by its' authorized representative has caused this waiver to be signed.**

This 7th day of Dec, 2021.

Always Contracting Inc  
**Contractor**

**Witness:**

