

CONTRACT DATE: April 16, 2024
 COMPLETION DATE: September 13, 2024

Contractor: Vinton Construction Company
 CONTRACT AMOUNT: \$622,536.11
 Change Order #1: \$887.50
 Change Order #2-Final: \$28,759.65
\$652,183.26

ITEM NO.	ITEM DESCRIPTION	UNIT	BID QUANTITY	UNIT PRICE	QUANTITY PREVIOUS COMPLETED	COST WORK PREVIOUS COMPLETED	QUANTITY COMPLETED TO DATE	% OF WORK COMPLETED TO DATE	COST WORK COMPLETED TO DATE	QUANTITY DIFFERENCE	COST WORK DIFFERENCE
Alley #13 bounded by New York Ave, N 14th St, Wisconsin Ave & N 13th St											
1	Mobilization	LS	1	\$9,800.00	0.00	\$0.00	1.00	100%	\$9,800.00	1.00	\$9,800.00
2	Traffic Control	LS	1	\$3,525.00	1.00	\$3,525.00	1.00	100%	\$3,525.00	0.00	\$0.00
3	Sawing Asphalt/Concrete Driveways	LF	64	\$10.00	53.00	\$530.00	53.00	83%	\$530.00	0.00	\$0.00
4	Unclassified Excavation (Pav't, Driveways)	CY	297	\$32.85	297.00	\$9,756.45	297.00	100%	\$9,756.45	0.00	\$0.00
5	12" Crushed Aggregate Base Course	SY	712	\$10.53	712.00	\$7,497.36	712.00	100%	\$7,497.36	0.00	\$0.00
6	Undistributed Geo-Grid	SY	687	\$2.00	0.00	\$0.00	0.00	0%	\$0.00	0.00	\$0.00
7	3" HMA Pavement, Type 4LT 58-28S	TON	115	\$198.70	115.66	\$22,981.64	115.66	101%	\$22,981.64	0.00	\$0.00
8	Tack Coat	GAL	33	\$3.85	0.00	\$0.00	0.00	0%	\$0.00	0.00	\$0.00
9	Remove & Replace 8" Concrete Driveway w/ 2" C.A.B.C.	SF	156	\$13.45	165.00	\$2,219.25	165.00	106%	\$2,219.25	0.00	\$0.00
10	3" Pulverized Topsoil	SY	67	\$8.50	148.00	\$1,258.00	148.00	221%	\$1,258.00	0.00	\$0.00
11	Seed (#40), Fertilizer, and Water	SY	67	\$3.00	148.00	\$444.00	148.00	221%	\$444.00	0.00	\$0.00
12	Erosion Mat Class 1, Urban, Type A	SY	67	\$4.00	148.00	\$592.00	148.00	221%	\$592.00	0.00	\$0.00
13	Remove & Replace Type "J" Casting (R-1550-A) w/ "T" Gasket, Sanitary	EA	1	\$995.00	0.00	\$0.00	0.00	0%	\$0.00	0.00	\$0.00
14	Limestone Screenings Transition, 3 Feet Wide	LF	80	\$20.00	54.00	\$1,080.00	54.00	68%	\$1,080.00	0.00	\$0.00
Subtotal Items 1-14						\$49,883.70	\$59,683.70		\$9,800.00		
Alley #14 bounded by New York Ave, N 15th St, Wisconsin Ave & N 14th St											
15	Mobilization	LS	1	\$9,800.00	0.00	\$0.00	1.00	100%	\$9,800.00	1.00	\$9,800.00
16	Traffic Control	LS	1	\$3,525.00	1.00	\$3,525.00	1.00	100%	\$3,525.00	0.00	\$0.00
17	Sawing Asphalt/Concrete Driveways	LF	214	\$5.00	253.00	\$1,265.00	253.00	118%	\$1,265.00	0.00	\$0.00
18	Unclassified Excavation (Pav't, Driveways)	CY	407	\$32.85	407.00	\$13,369.95	407.00	100%	\$13,369.95	0.00	\$0.00
19	12" Crushed Aggregate Base Course	SY	977	\$10.53	977.00	\$10,287.81	977.00	100%	\$10,287.81	0.00	\$0.00
20	Undistributed Geo-Grid	SY	685	\$2.00	0.00	\$0.00	0.00	0%	\$0.00	0.00	\$0.00
21	3" HMA Pavement, Type 4LT 58-28S	TON	161	\$195.40	177.65	\$34,712.81	177.65	110%	\$34,712.81	0.00	\$0.00
22	Tack Coat	GAL	46	\$3.85	0.00	\$0.00	0.00	0%	\$0.00	0.00	\$0.00
23	Remove & Replace 8" Concrete Driveway w/ 2" C.A.B.C.	SF	210	\$13.45	214.00	\$2,878.30	214.00	102%	\$2,878.30	0.00	\$0.00
24	3" Pulverized Topsoil	SY	47	\$8.50	77.00	\$654.50	77.00	164%	\$654.50	0.00	\$0.00
25	Seed (#40), Fertilizer, and Water	SY	47	\$3.00	77.00	\$231.00	77.00	164%	\$231.00	0.00	\$0.00
26	Erosion Mat Class 1, Urban, Type A	SY	47	\$4.00	77.00	\$308.00	77.00	164%	\$308.00	0.00	\$0.00
27	Adjust Cleanout, Sanitary	EA	1	\$800.00	1.00	\$800.00	1.00	100%	\$800.00	0.00	\$0.00
27A	Sanitary sewer spot repair (Includes ferncos for each location)	EA	1	\$4,175.00	1.00	\$4,175.00	1.00	100%	\$4,175.00	0.00	\$0.00
27B	Furnish & Relay 6" PVC (SDR-35) Sanitary sewer	LF	10	\$113.00	4.00	\$452.00	4.00	40%	\$452.00	0.00	\$0.00
27C	Furnish & Install Trench Backfill	TON	22	\$23.50	0.00	\$0.00	0.00	0%	\$0.00	0.00	\$0.00
27D	Televis 6 inch Sanitary Sewer	LF	81	\$10.00	81.00	\$810.00	81.00	100%	\$810.00	0.00	\$0.00
Subtotal Items 15-27D						\$73,469.37	\$83,269.37		\$9,800.00		

Contractor: Vinton Construction Company		CONTRACT AMOUNT:	\$622,536.11	CONTRACT DATE: April 16, 2024
		Change Order #1:	\$887.50	COMPLETION DATE: September 13, 2024
		Change Order #2-Final:	\$28,759.65	
			<u>\$652,183.26</u>	

ITEM NO.	ITEM DESCRIPTION	UNIT	BID QUANTITY	UNIT PRICE	QUANTITY PREVIOUS COMPLETED	COST WORK PREVIOUS COMPLETED	QUANTITY COMPLETED TO DATE	% OF WORK COMPLETED TO DATE	COST WORK COMPLETED TO DATE	QUANTITY DIFFERENCE	COST WORK DIFFERENCE
----------	------------------	------	--------------	------------	-----------------------------	------------------------------	----------------------------	-----------------------------	-----------------------------	---------------------	----------------------

Alley #11 bounded by Michigan Ave., N. 15th St., New York Ave. & N. 14th St.

28	Mobilization	LS	1	\$9,800.00	0.00	\$0.00	1.00	100%	\$9,800.00	1.00	\$9,800.00
29	Traffic Control	LS	1	\$3,725.00	1.00	\$3,725.00	1.00	100%	\$3,725.00	0.00	\$0.00
30	Inlet Protection Type "D" (Diaper)	EA	4	\$160.00	4.00	\$640.00	4.00	100%	\$640.00	0.00	\$0.00
31	Sawing Asphalt/Concrete Driveways	LF	108	\$5.00	131.00	\$655.00	131.00	121%	\$655.00	0.00	\$0.00
32	Unclassified Excavation (Pav't, Driveways)	CY	518	\$32.85	518.00	\$17,016.30	518.00	100%	\$17,016.30	0.00	\$0.00
33	12" Crushed Aggregate Base Course	SY	1243	\$10.53	1,243.00	\$13,088.79	1,243.00	100%	\$13,088.79	0.00	\$0.00
34	Undistributed Geo-Grid	SY	876	\$2.00	0.00	\$0.00	0.00	0%	\$0.00	0.00	\$0.00
35	3" HMA Pavement, Type 4LT 58-28S	TON	205	\$189.70	214.27	\$40,647.02	214.27	105%	\$40,647.02	0.00	\$0.00
36	Tack Coat	GAL	60	\$3.85	0.00	\$0.00	0.00	0%	\$0.00	0.00	\$0.00
37	Remove & Replace 8" Concrete Driveway w/ 2" C.A.B.C.	SF	565	\$13.45	600.00	\$8,070.00	600.00	106%	\$8,070.00	0.00	\$0.00
38	Remove & Replace 6" Concrete Driveway & Sidewalk w/ 2" C.A.B.C.	SF	90	\$12.45	84.00	\$1,045.80	84.00	93%	\$1,045.80	0.00	\$0.00
39	Detectable Warning Fields (Natural)	SF	8	\$40.00	8.00	\$320.00	8.00	100%	\$320.00	0.00	\$0.00
40	3" Pulverized Topsoil	SY	195	\$8.50	170.00	\$1,445.00	170.00	87%	\$1,445.00	0.00	\$0.00
41	Seed (#40), Fertilizer, and Water	SY	195	\$3.00	151.00	\$453.00	151.00	77%	\$453.00	0.00	\$0.00
42	Erosion Mat Class 1, Urban, Type A	SY	195	\$4.00	151.00	\$604.00	151.00	77%	\$604.00	0.00	\$0.00
43	Limestone Screenings Transition, 3 Feet Wide	LF	41	\$20.00	56.00	\$1,120.00	56.00	137%	\$1,120.00	0.00	\$0.00
44	Furnish and Install 8" Storm Sewer Pipe, PVC (SDR-26)	LF	386	\$63.00	386.00	\$24,318.00	386.00	100%	\$24,318.00	0.00	\$0.00
45	Furnish and Install Type 1 Field Inlet	EA	3	\$2,078.00	3.00	\$6,234.00	3.00	100%	\$6,234.00	0.00	\$0.00
46	Furnish & Install Storm Inlet Casting (R-2050-A)	EA	3	\$980.00	3.00	\$2,940.00	3.00	100%	\$2,940.00	0.00	\$0.00
47	Televiser Storm Sewer	LF	386	\$3.00	386.00	\$1,158.00	386.00	100%	\$1,158.00	0.00	\$0.00
Subtotal Items 28-47						\$123,479.91			\$133,279.91		\$9,800.00

Orchard Lane - S. 26th St. to Railroad Tracks

48.	Mobilization	LS	1	\$9,800.00	1.00	\$9,800.00	1.00	100%	\$9,800.00	0.00	\$0.00
49.	Traffic Control	LS	1	\$3,725.00	1.00	\$3,725.00	1.00	100%	\$3,725.00	0.00	\$0.00
50.	Sawing Asphalt/Concrete Driveways	LF	95	\$5.00	94.00	\$470.00	94.00	99%	\$470.00	0.00	\$0.00
51.	Unclassified Excavation (Pav't, Driveways)	CY	866.00	\$28.95	866.00	\$25,070.70	866.00	100%	\$25,070.70	0.00	\$0.00
52.	12" Breaker Run Stone Material (6" and down)	SY	1,484	\$10.53	1,484.00	\$15,626.52	1,484.00	100%	\$15,626.52	0.00	\$0.00
53.	6" Crushed Aggregate Base Course	SY	1,484	\$5.05	1,484.00	\$7,494.20	1,484.00	100%	\$7,494.20	0.00	\$0.00
54.	3" HMA Pavement, Type 4LT 58-28S	TON	237	\$118.70	241.43	\$28,657.74	241.43	102%	\$28,657.74	0.00	\$0.00
55.	Tack Coat	GAL	68	\$3.85	0.00	\$0.00	0.00	0%	\$0.00	0.00	\$0.00
56.	3/4" Crushed Limestone Shoulder, 12" Wide	LF	1,220	\$6.00	1,215.00	\$7,290.00	1,215.00	100%	\$7,290.00	0.00	\$0.00
CO1	Extra Excavation, 3' Pulverized Topsoil, Seed, E-Mat	LS	1	\$887.50	1.00	\$887.50	1.00	100%	\$887.50	0.00	\$0.00
Subtotal Items 48-56						\$99,021.66			\$99,021.66		\$0.00

Contractor: Vinton Construction Company		CONTRACT AMOUNT:	\$622,536.11	CONTRACT DATE:	April 16, 2024
		Change Order #1:	\$887.50	COMPLETION DATE:	September 13, 2024
		Change Order #2-Final:	\$28,759.65		
			<u>\$652,183.26</u>		

ITEM NO.	ITEM DESCRIPTION	UNIT	BID QUANTITY	UNIT PRICE	QUANTITY PREVIOUS COMPLETED	COST WORK PREVIOUS COMPLETED	QUANTITY COMPLETED TO DATE	% OF WORK COMPLETED TO DATE	COST WORK COMPLETED TO DATE	QUANTITY DIFFERENCE	COST WORK DIFFERENCE
Elder Drive											
57.	Mobilization	LS	1	\$9,800.00	1.00	\$9,800.00	1.00	100%	\$9,800.00	0.00	\$0.00
58.	Traffic Control	LS	1	\$3,525.00	1.00	\$3,525.00	1.00	100%	\$3,525.00	0.00	\$0.00
59.	Inlet Protection Type "D" (Diaper)	EA	2	\$160.00	2.00	\$320.00	2.00	100%	\$320.00	0.00	\$0.00
60.	Borrow Material	CY	51	\$20.00	0.00	\$0.00	51.00	100%	\$1,020.00	51.00	\$1,020.00
61.	Unclassified Excavation (Incl. Pavement & Curb)	CY	644.00	\$28.95	786.00	\$22,754.70	786.00	122%	\$22,754.70	0.00	\$0.00
62.	3" HMA Pavement, Type 4LT 58-28S	TON	187	\$150.60	201.17	\$30,296.20	201.17	108%	\$30,296.20	0.00	\$0.00
63.	Tack Coat	GAL	44	\$3.85	0.00	\$0.00	0.00	0%	\$0.00	0.00	\$0.00
64.	4" Crushed Aggregate Base Course (1-1/4")	SY	1,132	\$3.00	1,132.00	\$3,396.00	1,132.00	100%	\$3,396.00	0.00	\$0.00
65.	12" Breaker Run Stone Material (6" and down)	SY	1,132	\$10.53	1,559.00	\$16,416.27	1,559.00	138%	\$16,416.27	0.00	\$0.00
66.	Undistributed Geo-Grid	SY	1,132	\$2.00	1,132.00	\$2,264.00	1,132.00	100%	\$2,264.00	0.00	\$0.00
67.	Sawing Concrete, Full Depth	LF	143	\$5.00	200.00	\$1,000.00	200.00	140%	\$1,000.00	0.00	\$0.00
68.	Sawing Concrete Driveway/Sidewalk, Full Depth	LF	10	\$10.00	10.00	\$100.00	10.00	100%	\$100.00	0.00	\$0.00
69.	3/4" Epoxy Coated Tie Bars (Includes Drilling)	EA	12	\$10.00	12.00	\$120.00	12.00	100%	\$120.00	0.00	\$0.00
70.	Remove & Replace 6" Concrete Driveway & Sidewalk w/ 2" C.A.B.C.	SF	840	\$11.96	1,060.00	\$12,677.60	1,060.00	126%	\$12,677.60	0.00	\$0.00
71.	Detectable Warning Fields (Natural)	SF	16	\$40.00	16.00	\$640.00	16.00	100%	\$640.00	0.00	\$0.00
72.	New 30" Concrete Curb & Gutter, Type "D", 7" Thick	LF	282	\$29.65	279.00	\$8,272.35	279.00	99%	\$8,272.35	0.00	\$0.00
73.	30" Concrete Curb & Gutter, Type "D", 7" Thick (Removed and Replaced) w/ 2" C.A.B.C	LF	101	\$35.65	103.00	\$3,671.95	103.00	102%	\$3,671.95	0.00	\$0.00
74.	3" Pulverized Topsoil	SY	178	\$8.50	223.00	\$1,895.50	223.00	125%	\$1,895.50	0.00	\$0.00
75.	Seed (Mixture No. 40), Fertilizer & Water	SY	178.00	\$3.00	223.00	\$669.00	223.00	125%	\$669.00	0.00	\$0.00
76.	Erosion Mat, Urban Class 1, Type A	SY	178	\$4.00	223.00	\$892.00	223.00	125%	\$892.00	0.00	\$0.00
77.	Furnish & Install Type "J" Casting (R-1550-A), with "T" Gasket	EA	1	\$995.00	1.00	\$995.00	1.00	100%	\$995.00	0.00	\$0.00
78.	Furnish & Install Trench Backfill	TON	18	\$23.50	0.00	\$0.00	0.00	0%	\$0.00	0.00	\$0.00
79.	Reconstruct Sanitary Manhole	EA	1	\$3,255.00	1.00	\$3,255.00	1.00	100%	\$3,255.00	0.00	\$0.00
Subtotal Items 57-79						\$122,960.57			\$123,980.57		\$1,020.00

River Court											
80.	Mobilization	LS	1	\$9,800.00	1.00	\$9,800.00	1.00	100%	\$9,800.00	0.00	\$0.00
81.	Traffic Control	LS	1	\$3,525.00	1.00	\$3,525.00	1.00	100%	\$3,525.00	0.00	\$0.00
82.	Inlet Protection Type "D" (Diaper)	EA	2	\$160.00	2.00	\$320.00	2.00	100%	\$320.00	0.00	\$0.00
83.	Grubbing	ID	28	\$30.00	28.00	\$840.00	47.00	168%	\$1,410.00	19.00	\$570.00
84.	Borrow Material	CY	20.00	\$20.00	0.00	\$0.00	20.00	100%	\$400.00	20.00	\$400.00
85.	Unclassified Excavation (Incl. Pav't., Curb & Gravel)	CY	772	\$29.05	772.00	\$22,426.60	792.00	103%	\$23,007.60	20.00	\$581.00
86.	3" HMA Pavement, Type 4LT 58-28S	TON	274	\$128.75	262.73	\$33,826.49	262.73	96%	\$33,826.49	0.00	\$0.00
87.	Tack Coat	GAL	73	\$3.85	0.00	\$0.00	0.00	0%	\$0.00	0.00	\$0.00
88.	4" Crushed Aggregate Base Course (1-1/4")	SY	1,463	\$3.60	1,463.00	\$5,266.80	1,463.00	100%	\$5,266.80	0.00	\$0.00
89.	12" Breaker Run Stone Material (6" and down)	SY	1,463	\$10.53	1,463.00	\$15,405.39	1,463.00	100%	\$15,405.39	0.00	\$0.00

PAY ESTIMATE WORKSHEET
 FOR 2024 ASPHALT PAVING II ALLEYS
 CITY OF MANITOWOC CONTRACT NO. WS-24-4

PAY ESTIMATE NO.: 2-FINAL
 DATE: November 6, 2024

Contractor: Vinton Construction Company

CONTRACT AMOUNT: \$622,536.11
 Change Order #1: \$887.50
 Change Order #2-Final: \$28,759.65
\$652,183.26

CONTRACT DATE: April 16, 2024
 COMPLETION DATE: September 13, 2024

ITEM NO.	ITEM DESCRIPTION	UNIT	BID QUANTITY	UNIT PRICE	QUANTITY	COST WORK	QUANTITY	% OF WORK	COST WORK	QUANTITY	COST WORK	
					PREVIOUS COMPLETED	PREVIOUS COMPLETED	COMPLETED TO DATE	COMPLETED TO DATE	COMPLETED TO DATE	DIFFERENCE	DIFFERENCE	
90.	Undistributed Geo-Grid	SY	1,463	\$2.00	1,463.00	\$2,926.00	1,463.00	*	100%	\$2,926.00	0.00	\$0.00
91.	Sawing Concrete, Full Depth	LF	541	\$3.50	587.00	\$2,054.50	587.00	*	109%	\$2,054.50	0.00	\$0.00
92.	Sawing Concrete Driveway/Sidewalk, Full Depth	LF	14	\$10.00	5.00	\$50.00	5.00	*	36%	\$50.00	0.00	\$0.00
93.	3/4" Epoxy Coated Tie Bars (Includes Drilling)	EA	40.00	\$10.00	36.00	\$360.00	36.00	*	90%	\$360.00	0.00	\$0.00
94.	Remove & Replace 6" Concrete Driveway & Sidewalk w/ 2" C.A.B.C.	SF	1,358	\$11.96	2,027.00	\$24,242.92	2,027.00	*	149%	\$24,242.92	0.00	\$0.00
95.	Detectable Warning Fields (Natural)	SF	8	\$40.00	8.00	\$320.00	8.00	*	100%	\$320.00	0.00	\$0.00
96.	New 30" Concrete Curb & Gutter, Type "D", 7" Thick	LF	234	\$35.65	239.00	\$8,520.35	239.00	*	102%	\$8,520.35	0.00	\$0.00
97.	30" Concrete Curb & Gutter, Type "D", 7" Thick (Removed and Replaced) w/ 2" C.A.B.C	LF	157	\$65.00	218.00	\$14,170.00	218.00	*	139%	\$14,170.00	0.00	\$0.00
98.	3" Pulverized Topsoil	SY	99	\$8.50	326.00	\$2,771.00	326.00	*	329%	\$2,771.00	0.00	\$0.00
99.	Seed (Mixture No. 40), Fertilizer & Water	SY	99	\$3.00	326.00	\$978.00	326.00	*	329%	\$978.00	0.00	\$0.00
100.	Erosion Mat, Urban Class 1, Type A	SY	99	\$4.00	326.00	\$1,304.00	326.00	*	329%	\$1,304.00	0.00	\$0.00
101.	Furnish & Install Type "J" Casting (R-1550-A), with "T" Gasket	EA	2	\$995.00	2.00	\$1,990.00	2.00	*	100%	\$1,990.00	0.00	\$0.00
102.	Adjusting Water Service Box	EA	1	\$300.00	1.00	\$300.00	1.00	*	100%	\$300.00	0.00	\$0.00
						\$151,397.05				\$152,948.05		
TOTAL FOR CONTRACT WS-24-4							\$620,212.26			\$652,183.26		\$31,971.00
TOTAL PAYMENT						97.5%	\$604,648.86	100.0%		\$652,183.26	100.0%	\$47,534.40

NOTE: ASTERISK (*) DENOTES FINAL QUANTITY OR MEASUREMENT.

Prepared By: J.E.

O.K. to Pay
 J.F.M.
 11/4/24



VINTON CONSTRUCTION COMPANY

An Equal Opportunity Employer
2705 N. Rapids Rd.
P.O. Box 1987
Manitowoc, WI 54221-1987

(920) 682-0375
Fax: (920) 682-2838

FINAL

Pay App Summary Sheet

Department of Public Works
City of Manitowoc
900 Quay Street
Manitowoc, WI 54220

RE: Manitowoc Asphalt Paving II
Alleys
Project WS 24-4

VCC# 24079

Invoice Date: 10/31/2024

Invoice #: 24079.2

(Pay App #2 Detail Attached)

Total Project To Date:	\$652,183.26
Retainage:	\$0.00
Less Previous Pay Requests:	<u>\$604,648.86</u>
BALANCE DUE:	<u>\$47,534.40</u>

ITEM NO.	DESCRIPTION OF WORK	Scheduled-				Work Completed Previous Request		This Request		Total Completed/Stored To Date		Scheduled Vs. Actual	Percent Complete
		Quantity	UOM	Unit Price	Amount	Quantity	Amount	Quantity	Amount	Quantity	Amount	Add(Deduct)	
Alley #13 bounded by New York Ave, N 14th St, Wisconsin Ave & N 13th St													
1	Mobilization	1.00	LS	\$ 9,800.00	\$ 9,800.00	1.00	\$ 9,800.00	-	\$ -	1.00	\$ 9,800.00	\$ -	100.0%
2	Traffic Control	1.00	LS	\$ 3,525.00	\$ 3,525.00	1.00	\$ 3,525.00	-	\$ -	1.00	\$ 3,525.00	\$ -	100.0%
3	Sawing Asphalt/Concrete Driveways	64.00	LF	\$ 10.00	\$ 640.00	53.00	\$ 530.00	-	\$ -	53.00	\$ 530.00	\$ 110.00	82.8%
4	Unclassified Excavation (Pav't, Driveways)	297.00	CY	\$ 32.85	\$ 9,756.45	297.00	\$ 9,756.45	-	\$ -	297.00	\$ 9,756.45	\$ -	100.0%
5	12" Crushed Aggregate Base Course	712.00	SY	\$ 10.53	\$ 7,497.36	712.00	\$ 7,497.36	-	\$ -	712.00	\$ 7,497.36	\$ -	100.0%
6	Undistributed Geo-Grid	687.00	SY	\$ 2.00	\$ 1,374.00	-	\$ -	-	\$ -	-	\$ -	\$ 1,374.00	0.0%
7	3" HMA Pavement, Type 4LT 58-28S	115.00	TON	\$ 198.70	\$ 22,850.50	115.66	\$ 22,981.64	-	\$ -	115.66	\$ 22,981.64	\$ (131.14)	100.6%
8	Tack Coat	33.00	GAL	\$ 3.85	\$ 127.05	-	\$ -	-	\$ -	-	\$ -	\$ 127.05	0.0%
9	Remove & Replace 8" Concrete Driveway w/ 2" C.A.B.C.	156.00	SF	\$ 13.45	\$ 2,098.20	165.00	\$ 2,219.25	-	\$ -	165.00	\$ 2,219.25	\$ (121.05)	105.8%
10	3" Pulverized Topsoil	67.00	SY	\$ 8.50	\$ 569.50	148.00	\$ 1,258.00	-	\$ -	148.00	\$ 1,258.00	\$ (688.50)	220.9%
11	Seed (#40), Fertilizer, and Water	67.00	SY	\$ 3.00	\$ 201.00	148.00	\$ 444.00	-	\$ -	148.00	\$ 444.00	\$ (243.00)	220.9%
12	Erosion Mat Class 1, Urban, Type A	67.00	SY	\$ 4.00	\$ 268.00	148.00	\$ 592.00	-	\$ -	148.00	\$ 592.00	\$ (324.00)	220.9%
13	Remove & Replace Type "J" Casting (R-1550-A), w/ "T" Gasket, Sanitary	1.00	EA	\$ 995.00	\$ 995.00	-	\$ -	-	\$ -	-	\$ -	\$ 995.00	0.0%
14	Limestone Screenings Transition, 3 Feet	80.00	LF	\$ 20.00	\$ 1,600.00	54.00	\$ 1,080.00	-	\$ -	54.00	\$ 1,080.00	\$ 520.00	67.5%
Alley #14 bounded by New York Ave, N 15th St, Wisconsin Ave & N 14th St													
15	Mobilization	1.00	LS	\$ 9,800.00	\$ 9,800.00	1.00	\$ 9,800.00	-	\$ -	1.00	\$ 9,800.00	\$ -	100.0%
16	Traffic Control	1.00	LS	\$ 3,525.00	\$ 3,525.00	1.00	\$ 3,525.00	-	\$ -	1.00	\$ 3,525.00	\$ -	100.0%
17	Sawing Asphalt/Concrete Driveways	214.00	LF	\$ 5.00	\$ 1,070.00	253.00	\$ 1,265.00	-	\$ -	253.00	\$ 1,265.00	\$ (195.00)	118.2%
18	Unclassified Excavation (Pav't, Driveways)	407.00	CY	\$ 32.85	\$ 13,369.95	407.00	\$ 13,369.95	-	\$ -	407.00	\$ 13,369.95	\$ -	100.0%
19	12" Crushed Aggregate Base Course	977.00	SY	\$ 10.53	\$ 10,287.81	977.00	\$ 10,287.81	-	\$ -	977.00	\$ 10,287.81	\$ -	100.0%
20	Undistributed Geo-Grid	685.00	SY	\$ 2.00	\$ 1,370.00	-	\$ -	-	\$ -	-	\$ -	\$ 1,370.00	0.0%
21	3" HMA Pavement, Type 4LT 58-28S	161.00	TON	\$ 195.40	\$ 31,459.40	177.65	\$ 34,712.81	-	\$ -	177.65	\$ 34,712.81	\$ (3,253.41)	110.3%
22	Tack Coat	46.00	GAL	\$ 3.85	\$ 177.10	-	\$ -	-	\$ -	-	\$ -	\$ 177.10	0.0%
23	Remove & Replace 8" Concrete Driveway w/ 2" C.A.B.C.	210.00	SF	\$ 13.45	\$ 2,824.50	214.00	\$ 2,878.30	-	\$ -	214.00	\$ 2,878.30	\$ (53.80)	101.9%
24	3" Pulverized Topsoil	47.00	SY	\$ 8.50	\$ 399.50	77.00	\$ 654.50	-	\$ -	77.00	\$ 654.50	\$ (255.00)	163.8%
25	Seed (#40), Fertilizer, and Water	47.00	SY	\$ 3.00	\$ 141.00	77.00	\$ 231.00	-	\$ -	77.00	\$ 231.00	\$ (90.00)	163.8%
26	Erosion Mat Class 1, Urban, Type A	47.00	SY	\$ 4.00	\$ 188.00	77.00	\$ 308.00	-	\$ -	77.00	\$ 308.00	\$ (120.00)	163.8%
27	Adjust Cleanout, Sanitary	1.00	EA	\$ 800.00	\$ 800.00	1.00	\$ 800.00	-	\$ -	1.00	\$ 800.00	\$ -	100.0%
27A	Sanitary sewer spot repair (Includes femcos for each location)	1.00	EA	\$ 4,175.00	\$ 4,175.00	1.00	\$ 4,175.00	-	\$ -	1.00	\$ 4,175.00	\$ -	100.0%
27B	Furnish & Relay 6" PVC (SDR-35) Sanitary	10.00	LF	\$ 113.00	\$ 1,130.00	4.00	\$ 452.00	-	\$ -	4.00	\$ 452.00	\$ 678.00	40.0%
27C	Furnish & Install Trench Backfill	22.00	TON	\$ 23.50	\$ 517.00	-	\$ -	-	\$ -	-	\$ -	\$ 517.00	0.0%
27D	Televis 6 inch Sanitary Sewer	81.00	LF	\$ 10.00	\$ 810.00	81.00	\$ 810.00	-	\$ -	81.00	\$ 810.00	\$ -	100.0%
Alley #11 bounded by Michigan Ave., N. 15th St., New York Ave. & N. 14th St.													
28	Mobilization	1.00	LS	\$ 9,800.00	\$ 9,800.00	1.00	\$ 9,800.00	-	\$ -	1.00	\$ 9,800.00	\$ -	100.0%
29	Traffic Control	1.00	LS	\$ 3,725.00	\$ 3,725.00	1.00	\$ 3,725.00	-	\$ -	1.00	\$ 3,725.00	\$ -	100.0%
30	Inlet Protection Type "D" (Diaper)	4.00	EA	\$ 160.00	\$ 640.00	4.00	\$ 640.00	-	\$ -	4.00	\$ 640.00	\$ -	100.0%

ITEM NO.	DESCRIPTION OF WORK	Scheduled-				Work Completed		This Request		Total Completed/Stored To Date		Scheduled Vs. Actual	Percent Complete
		Quantity	UOM	Unit Price	Amount	Previous Request		This Request		Quantity	Amount	Add(Deduct)	
						Quantity	Amount	Quantity	Amount				
31	Sawing Asphalt/Concrete Driveways	108.00	LF	\$ 5.00	\$ 540.00	131.00	\$ 655.00	-	\$ -	131.00	\$ 655.00	\$ (115.00)	121.3%
32	Unclassified Excavation (Pav't, Driveways)	518.00	CY	\$ 32.85	\$ 17,016.30	518.00	\$ 17,016.30	-	\$ -	518.00	\$ 17,016.30	\$ -	100.0%
33	12" Crushed Aggregate Base Course	1243.00	SY	\$ 10.53	\$ 13,088.79	1,243.00	\$ 13,088.79	-	\$ -	1,243.00	\$ 13,088.79	\$ -	100.0%
34	Undistributed Geo-Grid	876.00	SY	\$ 2.00	\$ 1,752.00	-	\$ -	-	\$ -	-	\$ -	\$ 1,752.00	0.0%
35	3" HMA Pavement, Type 4LT 58-28S	205.00	TON	\$ 189.70	\$ 38,888.50	214.27	\$ 40,647.02	-	\$ -	214.27	\$ 40,647.02	\$ (1,758.52)	104.5%
36	Tack Coat	60.00	GAL	\$ 3.85	\$ 231.00	-	\$ -	-	\$ -	-	\$ -	\$ 231.00	0.0%
37	Remove & Replace 8" Concrete Driveway w/ 2" C.A.B.C.	565.00	SF	\$ 13.45	\$ 7,599.25	600.00	\$ 8,070.00	-	\$ -	600.00	\$ 8,070.00	\$ (470.75)	106.2%
38	Remove & Replace 6" Concrete Driveway	90.00	SF	\$ 12.45	\$ 1,120.50	84.00	\$ 1,045.80	-	\$ -	84.00	\$ 1,045.80	\$ 74.70	93.3%
39	Detectable Warning Fields (Natural)	8.00	SF	\$ 40.00	\$ 320.00	8.00	\$ 320.00	-	\$ -	8.00	\$ 320.00	\$ -	100.0%
40	3" Pulverized Topsoil	195.00	SY	\$ 8.50	\$ 1,657.50	170.00	\$ 1,445.00	-	\$ -	170.00	\$ 1,445.00	\$ 212.50	87.2%
41	Seed (#40), Fertilizer, and Water	195.00	SY	\$ 3.00	\$ 585.00	151.00	\$ 453.00	-	\$ -	151.00	\$ 453.00	\$ 132.00	77.4%
42	Erosion Mat Class 1, Urban, Type A	195.00	SY	\$ 4.00	\$ 780.00	151.00	\$ 604.00	-	\$ -	151.00	\$ 604.00	\$ 176.00	77.4%
43	Limestone Screenings Transition, 3 Feet Wide	41.00	LF	\$ 20.00	\$ 820.00	56.00	\$ 1,120.00	-	\$ -	56.00	\$ 1,120.00	\$ (300.00)	136.6%
44	Furnish and Install 8" Storm Sewer Pipe,	386.00	LF	\$ 63.00	\$ 24,318.00	386.00	\$ 24,318.00	-	\$ -	386.00	\$ 24,318.00	\$ -	100.0%
45	Furnish and Install Type 1 Field Inlet	3.00	EA	\$ 2,078.00	\$ 6,234.00	3.00	\$ 6,234.00	-	\$ -	3.00	\$ 6,234.00	\$ -	100.0%
46	Furnish & Install Storm Inlet Casting (R-2050-A)	3.00	EA	\$ 980.00	\$ 2,940.00	3.00	\$ 2,940.00	-	\$ -	3.00	\$ 2,940.00	\$ -	100.0%
47	Televis Storm Sewer	386.00	LF	\$ 3.00	\$ 1,158.00	386.00	\$ 1,158.00	-	\$ -	386.00	\$ 1,158.00	\$ -	100.0%
Orchard Lane - S. 26th St. to Railroad Tracks													
48	Mobilization	1.00	LS	\$ 9,800.00	\$ 9,800.00	1.00	\$ 9,800.00	-	\$ -	1.00	\$ 9,800.00	\$ -	100.0%
49	Traffic Control	1.00	LS	\$ 3,725.00	\$ 3,725.00	1.00	\$ 3,725.00	-	\$ -	1.00	\$ 3,725.00	\$ -	100.0%
50	Sawing Asphalt/Concrete Driveways	95.00	LF	\$ 5.00	\$ 475.00	94.00	\$ 470.00	-	\$ -	94.00	\$ 470.00	\$ 5.00	98.9%
51	Unclassified Excavation (Pav't, Driveways)	866.00	CY	\$ 28.95	\$ 25,070.70	866.00	\$ 25,070.70	-	\$ -	866.00	\$ 25,070.70	\$ -	100.0%
52	12" Breaker Run Stone Material (6" and down)	1484.00	SY	\$ 10.53	\$ 15,626.52	1,484.00	\$ 15,626.52	-	\$ -	1,484.00	\$ 15,626.52	\$ -	100.0%
53	6" Crushed Aggregate Base Course	1484.00	SY	\$ 5.05	\$ 7,494.20	1,484.00	\$ 7,494.20	-	\$ -	1,484.00	\$ 7,494.20	\$ -	100.0%
54	3" HMA Pavement, Type 4LT 58-28S	237.00	TON	\$ 118.70	\$ 28,131.90	241.43	\$ 28,657.74	-	\$ -	241.43	\$ 28,657.74	\$ (525.84)	101.9%
55	Tack Coat	68.00	GAL	\$ 3.85	\$ 261.80	-	\$ -	-	\$ -	-	\$ -	\$ 261.80	0.0%
56	3/4" Crushed Limestone Shoulder, 12" Wide	1220.00	LF	\$ 6.00	\$ 7,320.00	1,215.00	\$ 7,290.00	-	\$ -	1,215.00	\$ 7,290.00	\$ 30.00	99.6%
CO1	Extra Excavation, 3" Puvlerized Topsoil, Seed, Emat	1.00	LS	\$ 887.50	\$ 887.50	1.00	\$ 887.50	-	\$ -	1.00	\$ 887.50	\$ -	100.0%
Elder Drive													
57	Mobilization	1.00	LS	\$ 9,800.00	\$ 9,800.00	1.00	\$ 9,800.00	-	\$ -	1.00	\$ 9,800.00	\$ -	100.0%
58	Traffic Control	1.00	LS	\$ 3,525.00	\$ 3,525.00	1.00	\$ 3,525.00	-	\$ -	1.00	\$ 3,525.00	\$ -	100.0%
59	Inlet Protection Type "D" (Diaper)	2.00	EA	\$ 160.00	\$ 320.00	2.00	\$ 320.00	-	\$ -	2.00	\$ 320.00	\$ -	100.0%
60	Borrow Material	51.00	CY	\$ 20.00	\$ 1,020.00	-	\$ -	51.00	\$ 1,020.00	51.00	\$ 1,020.00	\$ -	100.0%

ITEM NO.	DESCRIPTION OF WORK	Scheduled-				Work Completed				Total Completed/Stored		Scheduled Vs. Actual	Percent Complete
		Quantity	UOM	Unit Price	Amount	Previous Request		This Request		To Date			
						Quantity	Amount	Quantity	Amount	Quantity	Amount	Add(Deduct)	
61	Unclassified Excavation (Incl. Pavement & Curb)	644.00	CY	\$ 28.95	\$ 18,643.80	786.00	\$ 22,754.70	-	\$ -	786.00	\$ 22,754.70	\$ (4,110.90)	122.0%
62	3" HMA Pavement, Type 4LT 58-28S	187.00	TON	\$ 150.60	\$ 28,162.20	201.17	\$ 30,296.20	-	\$ -	201.17	\$ 30,296.20	\$ (2,134.00)	107.6%
63	Tack Coat	44.00	GAL	\$ 3.85	\$ 169.40	-	\$ -	-	\$ -	-	\$ -	\$ 169.40	0.0%
64	4" Crushed Aggregate Base Course (1-1/4")	1132.00	SY	\$ 3.00	\$ 3,396.00	1,132.00	\$ 3,396.00	-	\$ -	1,132.00	\$ 3,396.00	\$ -	100.0%
65	12" Breaker Run Stone Material (6" and down)	1132.00	SY	\$ 10.53	\$ 11,919.96	1,559.00	\$ 16,416.27	-	\$ -	1,559.00	\$ 16,416.27	\$ (4,496.31)	137.7%
66	Undistributed Geo-Grid	1132.00	SY	\$ 2.00	\$ 2,264.00	1,132.00	\$ 2,264.00	-	\$ -	1,132.00	\$ 2,264.00	\$ -	100.0%
67	Sawing Concrete, Full Depth	143.00	LF	\$ 5.00	\$ 715.00	200.00	\$ 1,000.00	-	\$ -	200.00	\$ 1,000.00	\$ (285.00)	139.9%
68	Depth	10.00	LF	\$ 10.00	\$ 100.00	10.00	\$ 100.00	-	\$ -	10.00	\$ 100.00	\$ -	100.0%
69	3/4" Epoxy Coated Tie Bars (Includes Drilling)	12.00	EA	\$ 10.00	\$ 120.00	12.00	\$ 120.00	-	\$ -	12.00	\$ 120.00	\$ -	100.0%
70	Remove & Replace 6" Concrete Driveway & Sidewalk w/ 2" C.A.B.C.	840.00	SF	\$ 11.96	\$ 10,046.40	1,060.00	\$ 12,677.60	-	\$ -	1,060.00	\$ 12,677.60	\$ (2,631.20)	126.2%
71	Detectable Warning Fields (Natural)	16.00	SF	\$ 40.00	\$ 640.00	16.00	\$ 640.00	-	\$ -	16.00	\$ 640.00	\$ -	100.0%
72	New 30" Concrete Curb & Gutter, Type "D", 7" Thick	282.00	LF	\$ 29.65	\$ 8,361.30	279.00	\$ 8,272.35	-	\$ -	279.00	\$ 8,272.35	\$ 88.95	98.9%
73	30" Concrete Curb & Gutter, Type "D", 7" Thick (Removed and Replaced) w/ 2" C.A.B.C	101.00	LF	\$ 35.65	\$ 3,600.65	103.00	\$ 3,671.95	-	\$ -	103.00	\$ 3,671.95	\$ (71.30)	102.0%
74	3" Pulverized Topsoil	178.00	SY	\$ 8.50	\$ 1,513.00	223.00	\$ 1,895.50	-	\$ -	223.00	\$ 1,895.50	\$ (382.50)	125.3%
75	Seed (Mixture No. 40), Fertilizer & Water	178.00	SY	\$ 3.00	\$ 534.00	223.00	\$ 669.00	-	\$ -	223.00	\$ 669.00	\$ (135.00)	125.3%
76	Erosion Mat, Urban Class 1, Type A	178.00	SY	\$ 4.00	\$ 712.00	223.00	\$ 892.00	-	\$ -	223.00	\$ 892.00	\$ (180.00)	125.3%
77	Furnish & Install Type "J" Casting (R-1550-A), with "T" Gasket	1.00	EA	\$ 995.00	\$ 995.00	1.00	\$ 995.00	-	\$ -	1.00	\$ 995.00	\$ -	100.0%
78	Furnish & Install Trench Backfill	18.00	TON	\$ 23.50	\$ 423.00	-	\$ -	-	\$ -	-	\$ -	\$ 423.00	0.0%
79	Reconstruct Sanitary Manhole	1.00	EA	\$ 3,255.00	\$ 3,255.00	1.00	\$ 3,255.00	-	\$ -	1.00	\$ 3,255.00	\$ -	100.0%
River Court													
80	Mobilization	1.00	LS	\$ 9,800.00	\$ 9,800.00	1.00	\$ 9,800.00	-	\$ -	1.00	\$ 9,800.00	\$ -	100.0%
81	Traffic Control	1.00	LS	\$ 3,525.00	\$ 3,525.00	1.00	\$ 3,525.00	-	\$ -	1.00	\$ 3,525.00	\$ -	100.0%
82	Inlet Protection Type "D" (Diaper)	2.00	EA	\$ 160.00	\$ 320.00	2.00	\$ 320.00	-	\$ -	2.00	\$ 320.00	\$ -	100.0%
83	Grubbing	28.00	ID	\$ 30.00	\$ 840.00	28.00	\$ 840.00	19.00	\$ 570.00	47.00	\$ 1,410.00	\$ (570.00)	167.9%
84	Borrow Material	20.00	CY	\$ 20.00	\$ 400.00	-	\$ -	20.00	\$ 400.00	20.00	\$ 400.00	\$ -	100.0%
85	Unclassified Excavation (Incl. Pavement, Curb & Gravel)	772.00	CY	\$ 29.05	\$ 22,426.60	772.00	\$ 22,426.60	20.00	\$ 581.00	792.00	\$ 23,007.60	\$ (581.00)	102.6%
86	3" HMA Pavement, Type 4LT 58-28S	274.00	TON	\$ 128.75	\$ 35,277.50	262.73	\$ 33,826.49	-	\$ -	262.73	\$ 33,826.49	\$ 1,451.01	95.9%
87	Tack Coat	73.00	GAL	\$ 3.85	\$ 281.05	-	\$ -	-	\$ -	-	\$ -	\$ 281.05	0.0%
88	4" Crushed Aggregate Base Course (1-1/4")	1463.00	SY	\$ 3.60	\$ 5,266.80	1,463.00	\$ 5,266.80	-	\$ -	1,463.00	\$ 5,266.80	\$ -	100.0%

FINAL PAYMENT LIEN WAIVER

KNOWN ALL MEN BY THESE PRESENTS that

WHEREAS, the undersigned **Vinton Construction Company** as prime contractor, entered into a Contract with the **City of Manitowoc** for the complete construction of the **Asphalt Paving II WS 24-4 Alleys Project in Manitowoc, WI**, and

WHEREAS, the undersigned has completed 100% of construction under the terms of the construction agreement,

NOW, THEREFORE in consideration of final payment by the **City of Manitowoc** to the undersigned **Vinton Construction Company**, the undersigned hereby waives and releases any and all liens, claims or rights to file a lien or liens to the extent of the payment above referred to against the **City of Manitowoc**.

The undersigned further states that all wages, materials, social security taxes, withholding taxes, sales and use taxes, permits, subcontractors and material men have been fully paid and discharged for all work performed; workmen's compensation and other insurance premiums and all taxes have been fully paid and discharged.

The undersigned further agrees to save harmless the **City of Manitowoc** from any matter or thing arising from the filing of claims or liens by any workman, subcontractor or material men in connection with the work performed.

IN WITNESS WHEREOF, the contractor by its authorized representatives has caused this waiver to be signed.

This 16th day of October, 2024.

Witness: _____



Vinton Construction Company - CONTRACTOR

SUBCONTRACTOR - FINAL PAYMENT LIEN WAIVER

PROJECT Manitowoc Asphalt Paving II WS 24-4 Alleys

SUBCONTRACTOR DOUBLE DUANDSCAPE

KNOWN ALL MEN BY THESE PRESENTS that

WHEREAS, the undersigned, as subcontractor, entered into a Contract with Vinton Construction Company for the complete construction of the Manitowoc Asphalt Paving II WS 24-4 Alleys Project for the City of Manitowoc, WI and

WHEREAS, the undersigned has completed 100% of construction under the terms of the construction agreement,

NOW THEREFORE in consideration of final payment by Vinton Construction Company to the undersigned, the undersigned hereby waives and releases any and all liens, claims or rights to file any lien or liens to the extent of the payment above referred to against Vinton Construction Company, and

The undersigned further states that all wages, materials, social security taxes, withholding taxes, sales and use taxes, permits, subcontractors and material men have been fully paid and discharged for all work performed; workmen's compensation and other insurance premiums and all taxes have been fully paid and discharged.

The undersigned further agrees to save harmless Vinton Construction Company from any matter or thing arising from the filing of claims or liens by any workman, subcontractor or material men in connection with the work performed.

IN WITNESS WHEREOF, the subcontractor by its authorized representative has caused this waiver to be signed.

This 11th day of October, 2024

BY: Billan Karian
DOUBLE DUANDSCAPE
SUBCONTRACTOR

Witness: [Signature]

FULL WAIVER OF CONSTRUCTION LIEN

§779.05, Wis. Stats.

Date: **October 14, 2024**

1. Claimant's Name: **Northeast Asphalt, Inc.**
Claimant's Address: **1524 Atkinson Drive, Green Bay, WI 54303**

2. Property Improved by Contractor's Work (check one):
 Street address: **City of Manitowoc Asphalt Paving II WS24-4 Alleys Project (NEA #618625)**
 Legal description attached.

3. Contractor's Work furnished at the request of:

VINTON CONSTRUCTION CO.
PO Box 1987
Manitowoc, WI 54221


4. Waiver of lien rights, contingent upon receipt of payment, is made for (select one):

The following work:

All past Work, including labor, services, material, plans or specifications performed or furnished at any time by the Contractor at the Property. This is a full waiver of all lien rights.

5. Title Companies, Lenders or others may require disclosure of the Contractor's subcontractors and material suppliers before disbursement of funds related to the Contractor's above-described Work. If so required, specify name(s) of Contractor's subcontractors and material suppliers furnishing any portion of the Work being waived:

CONTRACTOR NAME: Northeast Asphalt, Inc.

By: DocuSigned by:
Taylor Tauer 
DocuSign: 1457022824 (signature)

Authorized Agent's Name: Taylor Tauer
(print name of person signing above)

Title: Agent

Address: 1524 Atkinson Drive, Green Bay, WI 54303

Telephone Number: 920-494-0543

NOTE: This waiver is dependent upon the actual receipt of payment. If the check issued is returned "NSF" or payment stopped, this waiver of lien is void.

§779.05 Waivers of Lien. Provides, in part "(1) Any document signed by a lien claimant or potential claimant and purporting to be a waiver of construction lien rights under this subchapter, is valid and binding as a waiver whether or not consideration was paid therefor and whether the document was signed before or after the labor or material was furnished or contracted for. Any ambiguity in such document shall be construed against the person signing it. Any waiver document shall be deemed to waive all lien rights of the signer for all labor, services, material, plans or specifications performed, furnished or procured, or to be performed, furnished or procured by the claimant at any time for the improvement to which the waiver relates, except to the extent that the document specifically and expressly limits the waiver to apply to a particular portion of such labor, services, material, plans or specifications. A lien claimant or potential lien claimant of whom a waiver is requested is entitled to refuse to furnish a waiver unless paid in full for the labor, services, material, plans or specifications to which the waiver relates. A waiver furnished is a waiver of lien rights only, and not of any contract rights of the claimant otherwise existing."

Contractor's failure to pay its subcontractors or material suppliers from monies received for its Work may result in civil or criminal liability under Wisconsin's theft by contractor statute, §779.02(5), Wis. Stats.

SUBCONTRACTOR - FINAL PAYMENT LIEN WAIVER

PROJECT Manitowoc Asphalt Paving II WS 24-4 Alleys

SUBCONTRACTOR Storn Companies, Inc.

KNOWN ALL MEN BY THESE PRESENTS that

WHEREAS, the undersigned, as subcontractor, entered into a Contract with Vinton Construction Company for the complete construction of the Manitowoc Asphalt Paving II WS 24-4 Alleys Project for the City of Manitowoc, WI and

WHEREAS, the undersigned has completed 100% of construction under the terms of the construction agreement,

NOW THEREFORE in consideration of final payment by Vinton Construction Company to the undersigned, the undersigned hereby waives and releases any and all liens, claims or rights to file any lien or liens to the extent of the payment above referred to against Vinton Construction Company, and

The undersigned further states that all wages, materials, social security taxes, withholding taxes, sales and use taxes, permits, subcontractors and material men have been fully paid and discharged for all work performed; workmen's compensation and other insurance premiums and all taxes have been fully paid and discharged.

The undersigned further agrees to save harmless Vinton Construction Company from any matter or thing arising from the filing of claims or liens by any workman, subcontractor or material men in connection with the work performed.

IN WITNESS WHEREOF, the subcontractor by its authorized representative has caused this waiver to be signed.

This 11th day of October, 2021

BY: Chris Dubey
Chris Dubey - Pres. Storn Cos
SUBCONTRACTOR

Witness: Angie Ruby