

## First Floor Renovation Update: 10/23/2025

Renovation work in the adult computer area is starting. To safely conduct electrical and flooring updates, technologies in that area will be relocated. New furnishings have been ordered, with an expected lead-time of 10-12 weeks.

- **Week of October 27:** A temporary computer area is created, Business Center technologies are relocated, and computer area furniture is moved.
- **Week of November 3:** Check Electric installs new electrical conduits through the ceiling.
- **Week of November 17:** Carpets Plus installs new carpeting.
- **End of December/Beginning of January:** Furniture will be delivered, assembled, and installed by Demco.

